

American Bridge Company

OF NEW YORK.

Western Division

520 Dooby Building

Salt Lake City Utah. 4/27/03.

CABLE ADDRESS
"PENCOYD" NEW YORK.

CONTRACTING DEPARTMENT
DISTRICT **E J**

W. J. BURTON

H. J. BURT,
CONTRACTING MANAGER.

Subject: Contract A-8212.

The Honorable Mayor and City Council,
Brigham City, Utah.

Dear Sirs:- Our contract with you dated January 31st, 1903
for Riveted Steel Pipe Line for your Power Plant, specifies
May 1st as the time for completion.

We have met with a number of unexpected delays in
this work, and it is now evident that we will not be
able to complete the work at the time specified.

The principal cause of delay has been on account of
the quality of the material required by the specifications.
This material as specified is of better quality than is
ordinarily carried in stock by the iron dealers. We
were unable to purchase material of satisfactory quality
from the iron stores, and had to have it manufactured
to order. Of course this arrangement required considerable
more time for procuring the material than if we
had been able to purchase it from stock.

We have at all times given this work our best attention,
and are pushing it as much as possible. Until a few days
ago we had hoped to be able to complete the work practically
on time. We now find that we will be about three or four
weeks behind time, and hereby petition you

to grant us an extension of time.

You may be sure we will continue to do all we can to hasten the completion of this work and will get it done as soon as it is possible to do so.

Trusting that the delay will not inconvenience you, and that you will grant our request for an extension of time, we are,

Very truly yours,

H.J.B.

American Bridge Company of New York,

H. J. Burt
Contracting Manager.